DESIGN DEVELOPMENT / DD–04

A design to coordinate.
A clear path to construction.

This package records the proposed interior design from the supplied PDF. It is for the owner, architect and installers to resolve together. It is not a construction, electrical, plumbing or fabrication release.

Architectural basis

Only BANSI VERMA_010920.pdf is available. The owner confirms the plinth matches this PDF. There is no measured site record or supplied structural/level/service set.

32 PDF wall footprints are retained. Three dimension conflicts remain: store depth, study depth and living width. Door swings and vertical dimensions are not supplied.

Confirmed kitchen brief

One cook. Fixed three-burner gas hob using an LPG cylinder, plus a separate fixed single-zone induction unit. Exact products and their installation manuals are pending.

Before site work

1. Architect checks the shell, levels, openings and conflicts.
2. Specialists coordinate structure, electrical, plumbing, gas, extraction and AC.
3. Owner approves actual products and physical finish samples.
4. Suppliers submit measured quantities, rates and shop drawings.
5. Responsible professionals issue the checked construction revision.

All numerical values are rounded PDF-derived dimensions or marked design proposals. Do not scale or fabricate from these sheets. No signature or construction approval is implied.

Technical requests / 1

Jammu House · Ground floor · BANSI VERMA_010920.pdf, page 1

DESIGN DEVELOPMENT · NOT FOR CONSTRUCTION

REQUEST / SCOPE	RESPONSIBLE PARTY / TIMING	REQUIRED ANSWER OR DRAWING	BASIS
R01 · Record measured plinth and wall set-out **Whole house**	Architect / site surveyor Before walls and service sleeves	A dimensioned site check, diagonals, wall faces and the exact drawing revision used on site.	The owner confirms the built plinth matches this PDF. A measured site record is still needed to reconcile the drawing conflicts.
R02 · Confirm levels, columns and beams **Whole house**	Architect + structural engineer Before wall and slab work	Coordinated structural plans, finished floor levels, beam depths, clear ceiling height and future-floor stair section.	The user reports an engineered foundation, but the drawings have not been supplied. No columns or beam penetrations may be inferred from this interior plan.
D01 · Resolve the store depth conflict **Store**	Architect Before setting out the store walls	Confirm whether the 2438 mm printed depth or approximately 2057 mm drawn depth is intended; issue a revised drawing.	Difference is approximately 381 mm. The website preserves the drawn footprint.
D02 · Resolve the study depth conflict **Study**	Architect Before setting out the study walls	Confirm the 2057 mm printed depth against the approximately 2108 mm drawn depth.	Do not stretch the model or order a desk from the conflicting labels.

Open technical requests. Local follow-up responses must be exported separately; receipt of a reply is not approval.

Technical requests / 2

Jammu House · Ground floor · BANSI VERMA_010920.pdf, page 1

DESIGN DEVELOPMENT · NOT FOR CONSTRUCTION

REQUEST / SCOPE	RESPONSIBLE PARTY / TIMING	REQUIRED ANSWER OR DRAWING	BASIS
D03 · Resolve the living-room width conflict **Living & dining**	Architect Before setting out internal walls	Confirm the 5715 mm printed width against the approximately 5752 mm drawn width.	The rounded drawing comparison is not a site measurement.
R03 · Issue a complete opening schedule **Whole house**	Architect + window / door supplier Before door and window openings are built	Rough openings, frames, shutter sizes, sill/head levels, swings, ventilation and safety glazing where applicable.	The source has opening spans but no complete door/window height or swing schedule.
K01 · Select both fixed cooking appliances **Kitchen**	Owner + kitchen supplier + installers Before electrical rough-in and worktop cutting	Exact three-burner gas hob and single-zone induction manuals, cut-outs, edge clearances, under-counter ventilation and service access.	The 190 mm illustrated separation and extractor reservation are proposals, not manufacturer-approved installation dimensions.
K02 · Coordinate gas and external extraction **Kitchen**	Gas installer + kitchen supplier + architect Before service sleeves and cabinets	Gas source and accessible isolation, tested supply route, selected hood coverage, duct route and an allowed outdoor termination.	No cylinder position, gas pipe size, duct diameter or penetration through structure has been designed.

Open technical requests. Local follow-up responses must be exported separately; receipt of a reply is not approval.

Technical requests / 3

Jammu House · Ground floor · BANSI VERMA_010920.pdf, page 1

DESIGN DEVELOPMENT · NOT FOR CONSTRUCTION

REQUEST / SCOPE	RESPONSIBLE PARTY / TIMING	REQUIRED ANSWER OR DRAWING	BASIS
F01 · Prove the six-foot bed and two-cot arrangement **Family bedroom**	Owner + interior designer Before bedroom joinery and sockets	Chosen overall six-foot bed frame and both cot products; a measured layout retaining the dressing and store routes, caregiver access and separation from cords/windows.	Two cots are in purchase scope but are not placed or approved. Six-foot width is confirmed. The proposed 1900 × 2100 mm frame leaves about 1052 mm to the lower room face and 1500 mm at the foot; safe circulation is unresolved.
E01 · Issue coordinated electrical drawings **Whole house**	Qualified electrical designer / electrician Before wiring and plaster	Appliance loads, board/circuits, protective devices, earthing, outlet and switch set-out, fan clearances, AC services and test requirements.	Lighting dots are intent only. They do not specify wiring, circuit ratings, cable sizes or installation heights.
P01 · Coordinate wet-area levels and plumbing **Bathroom**	Architect + plumbing / waterproofing installers Before pipework and floor build-up	Selected sanitaryware and electric-geyser rough-ins, supply/waste/vent routes, pressure-relief discharge, drain positions, falls, finished levels, waterproofing system, thresholds and test method.	Fixture envelopes are proposals. Drainage and waterproofing construction details are not supplied.
J01 · Approve measured joinery shop drawings **Whole house**	Interior designer + joinery supplier After shell measurement; before manufacture	Carcass/panel specifications, actual widths, clearances, hardware, hinges, drawer and door divisions, fixings, cut-outs and maintenance access.	The elevations in this issue show design envelopes, not cutting lists or fabrication approval.

Open technical requests. Local follow-up responses must be exported separately; receipt of a reply is not approval.